

Village of
Lytton

Recovery Management Office Update

Rebuild and Recovery Update:

Site Recovery
 Utilities
 Housing
 Business
 Government Services

Actions	Timeframes			
	Phase 1 To May 2023	Phase 2 2023/24	Phase 3 2024/2025	Phase 4 2025/2026
Site Clean-Up - Debris Removal, etc.	Blue	Blue		
Remediation - Removal of contamination and replacement with clean soils	Orange	Orange	Orange	Orange
Archaeology - Review of disturbed soils, protection of heritage	Green	Green		
Utilities and Services - Water, sewer, power, roads, energy, connectivity, etc.	Grey	Grey	Grey	Grey
Housing - Social and affordable housing, temporary housing, support for private construction, etc.	Light Blue	Light Blue	Light Blue	Light Blue
Business - Site preparation, supporting infrastructure, options analysis, project budling, etc.	Brown	Brown	Brown	Brown
Government Services - Village hall, fire hall, health facilities, pool, etc.	Yellow	Yellow	Yellow	Yellow

Actions

- Finalized remediation for most sites
- Finalized archaeology work for most sites.
- Workplan submitted for continued backfill – Zone 1
- Continuing to remove soil from streets

Clean-Up, Remediation, Archaeology

Actions	Timeframes			
	Phase 1 To May 2023	Phase 2 2023/24	Phase 3 2024/2025	Phase 4 2025/2026
Site Clean-Up - Debris Removal, etc.	■	■		
Remediation - Removal of contamination and replacement with clean soils	■	■	■	■
Archaeology - Review of disturbed soils, protection of heritage	■	■	■	■

Utilities and Services

Actions

Actions	Timeframes			
	Phase 1 To May 2023	Phase 2 2023/24	Phase 3 2024/2025	Phase 4 2025/2026
Utilities and Services - Water, sewer, power, roads, energy, connectivity, etc.				

- Working on addressing leaks and temporary repairs in the Village
- Large leak on Ponderosa appears to be resolved
- Workplans submitted for Archaeological review
- Heritage Branch Finalizing Management Decision letter
- Backfill recommencing

Housing

Actions

	Timeframes			
Actions	Phase 1 To May 2023	Phase 2 2023/24	Phase 3 2024/2025	Phase 4 2025/2026
Housing - Social and affordable housing, temporary housing, support for private construction, etc.				

- Mennonite Disaster relief setting up for first project(s)
 - Planning meeting with MDR on August 16

Business/Commercial

Actions

	Timeframes			
Actions	Phase 1 To May 2023	Phase 2 2023/24	Phase 3 2024/2025	Phase 4 2025/2026
Business - Site preparation, supporting infrastructure, options analysis, project budling, etc.				

- Commencing backfill
- Meeting with Pacifican to provide input on new Commercial program
- Meeting with Commercial owners to discuss projects

Actions

Government Services and Facilities

Actions	Timeframes			
	Phase 1 To May 2023	Phase 2 2023/24	Phase 3 2024/2025	Phase 4 2025/2026
Government Services - Village hall, fire hall, health facilities, pool, etc.				

- Application being prepared for funding from Federal Government
- Parish Hall increasing use

Recovery Management

- Michael Blaschuk
- Don Wong
- Recovery Office: Downstairs, former Mill Site
- Contact: Recoverymanager@Lytton.ca